

Architectural & Environmental Acousticians Noise & Vibration Engineers

Holloway Park, London

Construction Monitoring Report

Client:	London Square
Ref:	CM100-22405-R0
Date:	13 February 2025
Note by:	Anthony Coraci, MSc DipIOA MIOA, Senior Acoustics Consultant

1. INTRODUCTION

1.1 This Technical Note sets out results of the construction monitoring being carried out at the above site between Monday 27th January & Saturday 8th February 2025. The monitoring is being carried out in general agreement with the methodology in the current Section 61 Consent between the London Borough of Islington and OHOB.

2. SITE ACTIVITIES

2.1 The following activities have been carried during the period covered by this report, in addition to the usual use of the Haul Road with site vehicles, and mobile plant used around the site:

онов

- Work continuing on the Block C & D decking
- Installation of drainage at between Blocks C & D, and Block E1
- Installation of pile caps & beams Block E1
- Vertical elements being constructed at second to third floor levels Block C2
- Constructing slab at first to third floor levels of Block D1.
- Constructing slab at third floor level of Blocks D2 and & D2.
- Constructing slab at second floor level of Block E2.




3. MONITORING DATA

3.1 This section sets out a summary of the monitoring data that has been recorded onsite and provides a discussion of any exceedances and best practicable means incorporated by the site team if exceedances were believed to be construction related.

Dust Monitoring Results

Location 1 (meter ref. TNO4728)



3.2 The dust monitor at this location was temporarily removed from site on Friday 10th January, due to the site hoarding at this location needing to be repositioned. This monitor was reinstalled on the 29th January; however, due to a power issue which has since been resolved, this came back online on Friday 7th February. There was 14% data coverage due to the power issue; however, from the available data, no exceedances of the dust trigger level were recorded at this location.




Location 2 (meter ref. TNO4778)

200		
180		
160		
140		
120		
100		
80		
60		
40		
20		
	WAMP	Μí
0	8 8	
	Dust trigger level, 190 μg m-3 60-minute mean for PM10 conce	ntrations
	Dust level, μg m ⁻³ 60-minute mean for PM10 concentrations	
	Data unavailable	

3.3 There was 36% data coverage at Location 2 during construction hours for the monitoring period covered by this report. This was caused by a power issue on site, which has since been resolved. No exceedances of the project dust trigger level of 190 micrograms per cubic meter were recorded at this location during the monitoring period covered by this report.



Location 3 (meter ref. TNO4475)



3.4 There was 99% data coverage at Location 3 during construction hours for the monitoring period covered by this report. The monitor was offline for one hour, from 11:00 on Friday 7th February, during a Cass Allen site visit. No exceedances of the project dust trigger level of 190 micrograms per cubic meter were recorded at this location during the monitoring period covered by this report.




Noise Monitoring Results

Location 1 (meter ref. SMENK-9E5DF)

# Broadband Results					
Date	Time [hh:mm:ss] 13:00:00 14:00:00 15:00:00 16:00:00 10:00:00 10:00:00 12:00:00 12:00:00 12:00:00 13:00:00 14:00:00 15:00:00 15:00:00 10:00:00 10:00:00 11:00:00 10:00:00 11:00:00 10:00:00 11:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00:00 12:00:00 11:00	LAeg(60min)	LAeg(7hr)	LAeg(10hr)	LAeg(5hr)
[YYYY-MM-DD]	[hh:mm:ss]	[dB]	[dB]	[dB]	[dB]
2025-01-30 2025-01-30	14:00:00	69.9 76.1			
2025-01-30	15:00:00	74.3			
$\begin{array}{c} 2025-01-30\\ 2025-01-30\\ 2025-01-30\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-01-31\\ 2025-02-01\\ 2025-02-01\\ 2025-02-01\\ 2025-02-01\\ 2025-02-01\\ 2025-02-01\\ 2025-02-01\\ 2025-02-02\\ 2025-02-03\\ 2025-02-02\\ 2025-02-02\\ 2025-02-02\\ 2025-02-02\\ 2025-02-02\\ 2025-02-02\\ 2025-02-02\\$	16:00:00	75.6			
2025-01-30	17:00:00	75.9			
2025-01-30	18:00:00	70.8			
2025-01-31	09:00:00	/5.6			
2025-01-31	11:00:00	/6./			
2025-01-31	12:00:00	75.5			
2025-01-31	13:00:00	71.1			
2025-01-31	14:00:00	76.7			
2025-01-31	15:00:00	72.8			
2025-01-31	16:00:00	/3.3			
2025-01-31	18.00.00	66 4	2.2	74 6	
2025-02-01	09:00:00	64.1			
2025-02-01	10:00:00	62.7			
2025-02-01	11:00:00	63.4			
2025-02-01	12:00:00	64.9			 64.1
2025-02-01	13:00:00	64.9		64.2	
2025-02-02	09.00.00	71.8	212		
2025-02-03	10:00:00	72.2			
2025-02-03	11:00:00	72.1			
2025-02-03	12:00:00	71.5			
2025-02-03	13:00:00	67.8			
2025-02-03	14:00:00	/3.3			
2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-03 2025-02-04 2025-02-04	16:00:00	72.6			
2025-02-03	17:00:00	73.7			
2025-02-03	18:00:00	71.2		72.2	
2025-02-04	09:00:00	78.1			
2025-02-04	10:00:00	73.5			
2025-02-04	11:00:00	/2.4			
2025-02-04	13.00.00	70.3	2.2	2.2	
2025-02-04 2025-02-04 2025-02-04 2025-02-04 2025-02-04 2025-02-04	14:00:00	75.7			
2025-02-04	15:00:00	74.8			
2025-02-04	16:00:00	74.1			
2025-02-04	17:00:00	72.6			
2025-02-04 2025-02-05	18:00:00	65.6 77 F		/3.9	
2025-02-05	10.00.00	77 4	2.2	2.2	
2025-02-05	11:00:00	75.0			
2025-02-05	12:00:00	75.6		74.3	
2025-02-05	13:00:00	73.2			
2025-02-05	14:00:00	72.8			
2025-02-05 2025-02-05	16:00:00	71.0			
2025-02-05	17:00:00	70.3			-:-
2025-02-05	18:00:00	67.4		74.3	
2025-02-06	09:00:00	74.8			
2025-02-06	10:00:00	73.7			
2025-02-06 2025-02-06	11:00:00	67.4 74.8 73.7 73.7 73.8 70.2 73.5 74.3 72.5 72.2			
2025-02-06	13.00.00	70.2	 	 	212
2025-02-06	14:00:00	73.5			
2025-02-06	15:00:00	74.3			
2025-02-06	16:00:00	72.5			
2023 02 00	17.00.00	12.2			
2025-02-06 2025-02-07	18:00:00 09:00:00	73.1 71.9	2.2	73.3	
2025-02-07	10:00:00	72.6	111		2.2
2025-02-07	11:00:00	70.4		-:-	
2025-02-07	12:00:00	70.3			
2025-02-07	13:00:00	68.9			
2025-02-07	14:00:00	72.2			
2025-02-07 2025-02-07	15:00:00 16:00:00	69.8 73.0	2.2	2.2	2.2
2025-02-07	17:00:00	73.3	2,2		
2025-02-07	18:00:00	66.4		71.3	
2025-02-08	09:00:00	70.3			
2025-02-08	10:00:00	67.1			
2025-02-08	11:00:00	65.4			
2025-02-08 2025-02-08	12:00:00 13:00:00	64.1 71.4	2:2		68.5
2023 02 00	13.00.00	71.1	•	•	50.5





Location 1 (meter ref. SMENK-9E5DF) - Time History Data

3.5 The noise monitor at this location was temporarily removed from site on Friday 10th January, due to the site hoarding at this location needing to be repositioned. This monitor has since been reinstalled, during a site visit which took place on Wednesday 29th January. The monitor came back online at 13:00 on Thursday 30th January. There was 68% data coverage at Location 1 during construction hours for the monitoring period covered by this report.




3.6 There was one equalling of the project daily noise trigger level, which occurred on Friday 31st January with a recorded level of 75 dB LAeq,T. The daily noise trigger level was not exceeded. Additionally, there was one exceedance of the project hourly noise action level, which took place Tuesday 4th February at 09:00 with a recorded level of 78 dB LAeq,1hour. This was likely caused by the installation of drainage between Blocks C & D. This will continue to be monitored.

Date	Time	LAeq(60min)	LAeq(10hr)	LAeq(5hr)	2025-02-02	18:00:00		45.1	
[YYYY-MM-DD]	[hh:mm:ss]	[dB]	[dB]	[dB]	2025-02-03	09:00:00	75.6		
2025-01-27	09:00:00	69.0			2025-02-03	10:00:00	68.9		
2025-01-27	10:00:00	69.3			2025-02-03	11:00:00	70.0		
2025-01-27	11:00:00	60.7			2025-02-03	12:00:00	70.5		
2025-01-27	12:00:00	52.1			2025-02-03	13:00:00	69.9		
2025-01-27	13:00:00	56.7			2025-02-03	14:00:00	65.8		
2025-01-27	14:00:00	53.6			2025-02-03	15:00:00	71.3		
2025-01-27	15:00:00	52.1			2025-02-03	16:00:00	70.5		
2025-01-27	16:00:00	50.7	-1-		2025-02-03	17:00:00	70.3	212	
2025-01-27	17:00:00	49.7	-1-	-1-					
2025-01-27	18:00:00	49.8	62.8	-1-	2025-02-03	18:00:00	62.1	70.6	
2025-01-28	09:00:00	69.8			2025-02-04	09:00:00	73.3		
2025-01-28	10:00:00	71.9			2025-02-04	10:00:00	74.8		
					2025-02-04	11:00:00	75.0		
2025-01-28	11:00:00	70.6			2025-02-04	12:00:00	75.2		
2025-01-28	12:00:00	71.5	- 14 T		2025-02-04	13:00:00	73.6		
2025-01-28	13:00:00	66.2	- 14 T		2025-02-04	14:00:00	66.3		
2025-01-28	14:00:00	72.0			2025-02-04	15:00:00	74.6		
2025-01-28	15:00:00	71.4			2025-02-04	16:00:00	75.3		
2025-01-28	16:00:00	68.1			2025-02-04	17:00:00	71.7		
2025-01-28	17:00:00	67.1			2025-02-04	18:00:00	55.6	73.4	
2025-01-28	18:00:00	58.2	69.8		2025-02-05	09:00:00	71.0		-:-
2025-01-29	09:00:00	69.9			2025-02-05	10:00:00	71.5	2,2	
2025-01-29	10:00:00	67.5							
2025-01-29	11:00:00	68.6			2025-02-05	11:00:00	69.7		
2025-01-29	12:00:00	71.3			2025-02-05	12:00:00	69.3		
2025-01-29	13:00:00	67.9		-1-	2025-02-05	13:00:00	67.9		
2025-01-29	14:00:00	71.6		-1-	2025-02-05	14:00:00	64.6		
2025-01-29	15:00:00	73.4	-1-		2025-02-05	15:00:00	71.9		
2025-01-29	16:00:00	70.3	-1-	-1-	2025-02-05	16:00:00	71.5		
2025-01-29	17:00:00	70.0		-:-	2025-02-05	17:00:00	71.4		
2025-01-29	18:00:00	64.5	70.1	- 212	2025-02-05	18:00:00	62.5	69.9	
					2025-02-06	09:00:00	73.5		
2025-01-30	09:00:00	70.2			2025-02-06	10:00:00	74.4		
2025-01-30	10:00:00	70.1			2025-02-06	11:00:00	71.6		
2025-01-30	11:00:00	71.1			2025-02-06	12:00:00	77.0		
2025-01-30	12:00:00	69.1			2025-02-06	13:00:00	74.4	-:-	
2025-01-30	13:00:00	66.3			2025-02-06	14:00:00	65.2		
2025-01-30	14:00:00	66.7							
2025-01-30	15:00:00	71.8			2025-02-06	15:00:00	75.5		
2025-01-30	16:00:00	69.6			2025-02-06	16:00:00	71.2		
2025-01-30	17:00:00	69.6			2025-02-06	17:00:00	74.0		
2025-01-30	18:00:00	57.8	69.3		2025-02-06	18:00:00	63.3	73.4	
2025-01-31	09:00:00	70.3			2025-02-07	09:00:00	74.6		
2025-01-31	10:00:00	68.1			2025-02-07	10:00:00	73.0		
2025-01-31	11:00:00	68.4			2025-02-07	11:00:00	73.6		
2025-01-31	12:00:00	66.7	-1-		2025-02-07	12:00:00	73.4		
2025-01-31	13:00:00	66.7		-1-	2025-02-07	13:00:00	72.0		
2025-01-31	14:00:00	65.8		-1-	2025-02-07	14:00:00	69.2		
2025-01-31	15:00:00	69.0		-1-	2025-02-07	15:00:00	78.2		-:-
2025-01-31	16:00:00	67.4			2025-02-07	16:00:00	72.3		
2025-01-31	17:00:00	68.1			2025-02-07	17:00:00	65.3		
2025-01-31	18:00:00	55.5	67.6					73.1	
					2025-02-07	18:00:00	57.3		
2025-02-01	09:00:00	45.7			2025-02-08	09:00:00	45.3		
2025-02-01	10:00:00	45.6			2025-02-08	10:00:00	48.5		
2025-02-01	11:00:00	43.7			2025-02-08	11:00:00	46.3		
2025-02-01	12:00:00	45.8	- 14 T	7:52	2025-02-08	12:00:00	45.5		
2025-02-01	13:00:00	43.2		44.9	2025-02-08	13:00:00	50.8		47.8

Location 2 (meter ref. VFHMP-7XSY7)



Location 2 (meter ref. VFHMP-7XSY7) - Time History Data



3.7 There was 100% data coverage at Location 2 during construction hours for the monitoring period covered by this report. One exceedance of the project hourly noise trigger level was recorded on Friday 7th February at 15:00, with a recorded level of 78 dB LAeq, 1 hour. This was likely caused by works carried out at Block E, including the installation of pole caps & beams at Block E1. This will continue to be monitored. There were no exceedances of the daily project level of 78 dB LAeq,T.




Location 3 (meter ref. P5DLY-N3J7A) - Raw Data

Date [YYYY-MM-DD] 2025-01-27 2025-01-27 2025-01-27 2025-01-27 2025-01-27 2025-01-27 2025-01-27 2025-01-27 2025-01-28 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-29 2025-01-30 2025-01-30 2025-01-30 2025-01-30 2025-01-31 2025-01-31 2025-01-31 2025-01-31 2025-01-31 2025-01-31 2025-02-04 2025-02-04 2025				
Date	Time [bbummuss]	LAeg(60min) [dB]	LAeq(10hr)	LAeq(5hr)
2025-01-27	09:00:00	63.4	[dB]	
2025-01-27	10:00:00	65.2	212	22
2025-01-27	12:00:00	55.3	22	
2025-01-27	13:00:00	61.7	212	2,2
2025-01-27	15:00:00	55.2	2,2	
2025-01-27	16:00:00	53.1	212	22
2025-01-27	18:00:00	52.9	59.9	
2025-01-28	09:00:00	60.6	212	2;2
2025-01-28	11:00:00	59.7		
2025-01-28	12:00:00	59.9	202	2;2
2025-01-28	14:00:00	61.8		-11 - 1
2025-01-28 2025-01-28	15:00:00	60.8 59.3	22	22
2025-01-28	17:00:00	66.3		
2025-01-28 2025-01-29	18:00:00	60.8	61.2	2;2
2025-01-29	10:00:00	64.6		
2025-01-29	12:00:00	66.1	222	2;2
2025-01-29	13:00:00	63.6		
2025-01-29	15:00:00	65.0	22	8
2025-01-29	16:00:00	65.5		2,2
2025-01-29	18:00:00	51.7	64.9	212
2025-01-30	09:00:00	58.3	- · -	33
2025-01-30	11:00:00	57.6	22	
2025-01-30	12:00:00	57.1	212	
2025-01-30	14:00:00	55.8	2,2	
2025-01-30	15:00:00	58.9	212	2;2
2025-01-30	17:00:00	57.0	2,2	
2025-01-30	18:00:00	51.3	57.5	2;2
2025-01-31	10:00:00	59.5		
2025-01-31	11:00:00	60.2	212	2,2
2025-01-31	13:00:00	58.8		
2025-01-31	14:00:00	59.0	212	2;2
2025-01-31	16:00:00	61.1		
2025-01-31 2025-01-31	17:00:00	69.7 49.9	62.3	2,2
2025-02-01	09:00:00	50.0		
2025-02-01	10:00:00	48.3	222	212
2025-02-01	12:00:00	48.8		22
2025-02-01 2025-02-02	13:00:00	46.2	47.6	48.1
2025-02-03	09:00:00	57.8		2;2
2025-02-03	11:00:00	59.1	222	2,2
2025-02-03	12:00:00	59.1		
2025-02-03	14:00:00	58.7	22	2,2
2025-02-03	15:00:00	59.6	212	2;2
2025-02-03	17:00:00	68.1	2,2	
2025-02-03	18:00:00	54.5	62.6	11
2025-02-04	10:00:00	65.2		
2025-02-04	11:00:00	60.4	212	
2025-02-04	13:00:00	65.1		
2025-02-04	14:00:00	65.7	222	2;2
2025-02-04	16:00:00	65.4		
2025-02-04 2025-02-04	17:00:00 18:00:00	62.7 59.4	65.4	11
2025-02-05	09:00:00	59.3		
2025-02-05	11:00:00	59.3 61.7	222	2;2
2025-02-05	12:00:00	58.7		
2025-02-05 2025-02-05	13:00:00 14:00:00	58.5 59.5	2:2	22
2025-02-05 2025-02-05	15:00:00 16:00:00	60.0 58.3	33	33
2025-02-05				
2025-02-05 2025-02-06	18:00:00 09:00:00	51.3 56.9	59.2	
2025-02-06	10:00:00	56.1	2,2	2:2
2025-02-06 2025-02-06	11:00:00 12:00:00	56.1 57.4	2,2	2;2
2025-02-06 2025-02-06	13:00:00	53.4		
2025-02-06 2025-02-06	14:00:00 15:00:00	52.8 54.8		212
2025-02-06	16:00:00	57.7		
2025-02-06 2025-02-06	17:00:00 18:00:00	59.2 50.6		2:2
2025-02-07	09:00:00	56.8		2,2
2025-02-07 2025-02-07	10:00:00 11:00:00	57.3 58.8	2;2	212
2025-02-07 2025-02-07	12:00:00	58.7		
2025-02-07	13:00:00 14:00:00	57.2 57.1	2:2	2;2
2025-02-07	15:00:00	60.6	212	
2025-02-07 2025-02-07	16:00:00 17:00:00	55.7 56.6		÷
2025-02-07 2025-02-08	18:00:00 09:00:00	50.2	37.3	2;2
2025-02-08	10:00:00	45.4 48.7	2,2	
2025-02-08 2025-02-08	11:00:00 12:00:00	49.3 46.5	2,2	2,2
2025-02-08	13:00:00	48.9	-1-	48.0

Construction Monitoring Report Holloway Park, London CM100-22405-R0, Page 9 of 15



Location 3 (meter ref. P5DLY-N3J7A) - Time-history graph



- 3.8 There was 100% data coverage at Location 3 during construction hours for the monitoring period covered by this report.
- 3.9 There were no exceedances of the hourly or daily project noise limit of 78 dB and 75 dB LAeq,T during this monitoring period.




Vibration Monitoring Results

Location 1 (meter ref. PIJIVI) - Raw Data

Measuring point	: Period:	Order	Value	Date	Time	Order	Value	Date	Time	Order	Value	Date	Time
Holloway - L1	27/01/25 - 08/02/25	1	30.87	07/02/2025	09:13	31	8.31	06/02/2025	10:11	61	6.47	07/02/2025	08:20
		2	22.26	07/02/2025	10:16	32	8.15	07/02/2025	08:56	62	6.46	07/02/2025	09:36
Criteria mm/s PP	V Exceedances	3	18.62	07/02/2025	10:40	33	8.05	07/02/2025	10:33	63	6.41	07/02/2025	09:43
1.0	909	4	17.41	07/02/2025	08:59	34	8.00	07/02/2025	08:41	64	6.39	06/02/2025	13:05
		5	17.02	07/02/2025	08:49	35	7.81	07/02/2025	09:35	65	6.33	07/02/2025	10:49
		6	16.17	07/02/2025	08:08	36	7.73	07/02/2025	09:19	66	6.29	07/02/2025	10:00
		7	15.59	07/02/2025	08:31	37	7.69	07/02/2025	08:38	67	6.25	06/02/2025	14:53
		8	14.24	06/02/2025	17:59	38	7.59	06/02/2025	14:15	68	6.22	07/02/2025	10:52
		9		07/02/2025		39	7.50	07/02/2025	09:00	69	6.10	06/02/2025	13:01
		10	13.23	07/02/2025	10:14	40	7.44	07/02/2025	09:42	70	6.09	07/02/2025	09:54
		11	12.68	07/02/2025	10:43	41	7.43	07/02/2025	08:10	71	6.08	07/02/2025	10:39
		12		07/02/2025		42		07/02/2025		72		06/02/2025	
		13		07/02/2025		43		06/02/2025		73		07/02/2025	
		14		07/02/2025		44		07/02/2025		74		06/02/2025	
		15		07/02/2025		45		07/02/2025		75		04/02/2025	
		16		07/02/2025		46		06/02/2025		76		07/02/2025	
		17		07/02/2025		47		07/02/2025		77		07/02/2025	
		18		07/02/2025		48		07/02/2025		78		04/02/2025	
		19		07/02/2025		49		07/02/2025		79		07/02/2025	
		20		06/02/2025		50		07/02/2025		80		07/02/2025	
		21		06/02/2025		51		06/02/2025		81		06/02/2025	
		22		07/02/2025		52		06/02/2025		82		04/02/2025	
		23		07/02/2025		53		07/02/2025		83		06/02/2025	
		24		07/02/2025		54		07/02/2025		84			12:09
		25		07/02/2025		55		07/02/2025		85		07/02/2025	
		26		07/02/2025		56		07/02/2025		86		06/02/2025	
		27		04/02/2025		57		07/02/2025		87		06/02/2025	
		28		06/02/2025		58		07/02/2025		88		07/02/2025	
		29		07/02/2025		59		07/02/2025		89		07/02/2025	
		30	8.34	07/02/2025	08:21	60	6.49	07/02/2025	09:55	90	5.07	07/02/2025	08:04

Location 1 (meter ref. PIJIVI) - Time History Graph



- 3.10 There was 59% data coverage at Location 1 during construction hours for the monitoring period covered by this report. The monitor was temporarily off site for its laboratory calibration until it was reinstalled on Wednesday 29th January, with the power being restored on Friday 31st January.
- 3.11 When the vibration was reinstalled on Friday 31st January, it was temporarily reinstalled on the site hoarding next to the dust and noise monitors at Location 1. The vibration monitor is usually located




on the facade of the residential building located off Dalmeny Avenue; however, access was not possible on the day of the visit. This was rectified during a further Cass Allen site visit on Friday 7th February, during which the vibration monitor was returned to its usual location.

- 3.12 Due to the temporary relocation of the vibration monitor between Wednesday 29th January and Friday 7th February, the recorded vibration levels during this time were significantly higher than usual, due to the sensor being attached to the hoarding. Consequently, the recorded levels during this period would not have been representative of vibration levels incident on the facade of the nearest residential receptor.
- 3.13 As a result of this temporary relocation, there were 909 exceedances of the project vibration trigger level of 1.0 mm/s PPV, as shown in the raw data and graph above. The highest level was recorded on Friday 7th February at 09:13, with a recorded level of 30.9 mm/s PPV. Vibration levels during this time were likely affected by either the drainage installation, or the pile cap & beams installation, at Block E. This will continue to be monitored. Due to the monitor having been reinstalled at its usual location on Friday 7th February, it is expected that vibration levels will be significantly lower going forward.

Measuring point:		Order			Time	Order			Time	Order			Time
Holloway - L2	27/01/25 - 08/02/25	1	18.51	07/02/202	12:07	31	2.46	06/02/202	10:34	61	1.71	07/02/202	12:06
		2	18.04	29/01/2025	16:50	32	2.41	07/02/202	10:46	62	1.71	31/01/2025	08:33
Criteria mm/s PPV	Exceedances	3	15.17	29/01/2025	16:45	- 33	2.32	06/02/202	14:20	63	1.70	03/02/202	10:44
1.0	235	4	14.99	07/02/202	11:59	34	2.29	29/01/2025	15:30	64	1.69	04/02/202	16:28
		5		29/01/2025		35		07/02/202		65		07/02/202	
		6	9.41	29/01/2025	16:36	36	2.25	04/02/202	09:58	66	1.67	06/02/202	12:41
		7	8.19	29/01/2025	16:51	37	2.19	07/02/202	11:10	67	1.67	06/02/202	12:50
		8	7.96	29/01/2025	16:42	38	2.15	07/02/202	11:13	68	1.66	07/02/202	10:45
		9	7.24	29/01/2025	16:47	- 39	2.14	27/01/2025	12:12	69	1.64	07/02/202	10:52
		10	7.22	29/01/2025	16:48	40	2.13	06/02/202	14:10	70	1.64	07/02/202	10:55
		11	6.53	29/01/2025	16:41	41	2.11	06/02/202	15:12	71	1.62	30/01/2025	17:41
		12	6.43	29/01/2025	16:46	42	2.08	04/02/202	10:01	72	1.60	03/02/202	16:18
		13	6.41	29/01/2025	09:08	43	2.08	27/01/2025	12:44	73	1.57	06/02/202	16:18
		14	6.29	07/02/202	12:05	44	2.07	29/01/2025	16:49	74	1.57	07/02/202	10:06
		15	5.93	29/01/2025	16:44	45	2.05	07/02/202	10:47	75	1.55	07/02/202	10:48
		16	5.66	07/02/202	12:04	46	2.04	28/01/2025	13:19	76	1.54	27/01/2025	08:51
		17	4.78	05/02/202	10:43	47	1.97	07/02/202	09:14	77	1.53	06/02/202	16:12
		18	4.61	29/01/2025	09:09	48	1.96	03/02/202	14:09	78	1.52	07/02/202	11:01
		19	4.55	07/02/202	12:00	49	1.95	27/01/2025	08:43	79	1.52	06/02/202	16:16
		20	4.52	03/02/202	12:41	50	1.93	06/02/202	13:02	80	1.51	06/02/202	14:56
		21	4.11	29/01/2025	16:40	51	1.93	07/02/202	16:23	81	1.51	07/02/202	08:25
		22	3.83	29/01/2025	09:07	52	1.91	04/02/202	08:45	82	1.50	05/02/202	12:54
		23	3.59	07/02/202	08:32	53	1.87	27/01/2025	12:02	83	1.49	31/01/2025	08:20
		24	3.19	27/01/2025	13:56	54	1.82	07/02/202	10:54	84	1.49	30/01/2025	08:48
		25	3.08	07/02/202	12:51	55	1.81	29/01/2025	16:43	85	1.49	31/01/2025	08:25
		26	3.05	06/02/202	15:41	56	1.81	30/01/2025	10:19	86	1.48	30/01/2025	08:50
		27		07/02/202		57	1.78	03/02/202	16:23	87	1.48	07/02/202	10:29
		28	2.82	04/02/202	10:11	58	1.78	05/02/202	11:53	88	1.47	05/02/202	12:52
		29	2.58	28/01/2025	08:48	59	1.77	04/02/202	09:56	89	1.46	27/01/2025	13:02
		30	2.58	07/02/202	08:31	60	1.73	03/02/202	08:45	90	1.45	03/02/202	08:40

Location 2 (meter ref. LEQUMO) - Raw data






Location 2 (meter ref. LEQUMO) - Time-history graph

- 3.14 There was 100% data coverage at Location 2 during construction hours for the monitoring period covered by this report.
- 3.15 There were 235 exceedances of the project vibration trigger level of 1.0 mm/s PPV, as shown in the raw data and graph above. The highest recorded level occurred on Friday 7th February at 12:07, with a recorded level of 18.5 mm/s PPV. This was a standalone exceedance, as it can be seen from the graph and the results table above that no other similar measured levels were recorded on the day. Therefore, it was likely not to have been caused by continuous construction activity at the location. It is possible the meter may have been knocked by a nearby site operative. The remaining exceedances at this location were likely caused by either the drainage installation, or the pile cap & beams installation, at Block E1. This will continue to be monitored.

Location 3 (meter ref. RIYORU) - Raw data

						_
Measuring point:	Period:	Order	Value	Date	Time	ĺ
Holloway - L3	27/01/25 - 08/02/25	1	3.16	04/02/2025	14:44	ĺ
		2	2.97	29/01/2025	12:54	ĺ
Criteria mm/s PPV	Exceedances	3	2.61	04/02/2025	11:52	ĺ
4.0	0	4	2.41	03/02/2025	15:44	ĺ
		5	2.41	31/01/2025	16:20	ĺ
		6	2.25	29/01/2025	11:00	ĺ
		7	2.18	03/02/2025	16:17	ĺ
		8	2.08	29/01/2025	11:16	ĺ
		9	2.07	29/01/2025	13:42	ĺ
		10	1.98	03/02/2025	15:36	ĺ
						۰





Location 3 (meter ref. RIYORU) - Time-history graph


- 3.16 There was 100% data coverage at Location 3 during construction hours for the monitoring period covered by this report. There were four exceedances of the project vibration trigger level of 4.0 mm/s PPV, as shown in the raw data and graph above.
- 3.17 The highest level recorded was on Tuesday 4th February at 14:44, with a recorded level of 3.2 mm/s PPV.

Location 4 (meter ref. TEJELU) - Raw data

M · · · ·	D			D .	T ·
Measuring point:	Period:	Order	Value	Date	Time
Holloway - L4	27/01/25 - 08/02/25	1	7.70	28/01/2025	15:28
		2	1.39	28/01/2025	15:48
Criteria mm/s PPV	Exceedances	3	0.98	28/01/2025	13:50
1.0	2	4	0.92	27/01/2025	12:37
		5	0.72	28/01/2025	15:45
		6	0.67	05/02/2025	16:59
		7	0.64	07/02/2025	14:17
		8	0.59	06/02/2025	11:10
		9	0.58	08/02/2025	12:33
		10	0.56	28/01/2025	15:25



Location 4 (meter ref. TEJELU) - Time-history graph



3.18 There was 100% data coverage at Location 4 during construction hours for the monitoring period covered by this report. There were two exceedances of the project vibration trigger level of 1.0 mm/s PPV during the monitoring period covered by this report. The highest recorded level occurred on Tuesday 28 January at 15:28, with a recorded level of 7.7 mm/s PPV. It is worth noting that both exceedances at this location were recorded within the same 20-minute period. Therefore, this was likely caused by site activity taking place within the sensor. Due to the works taking place at this location during the monitoring period, this was likely caused by the installation of pile caps & beams at Block E1. This will continue to be monitored.